

Dam Update 6/28/2024

Concrete silt containment system to protect sluice gate and lift mechanism installed. Benseal installed along water-side dam base. Sluice gate tested and holding water. Lake cleanup continues. Protective fencing at dam to be installed. Lake will be filling back up.